

Court Facilities Construction Projects Detail

<u>County</u>	<u>Authorized Final Cost</u>	<u>Court Gross S.F.</u>	<u>Court Ratio</u>	<u>8% Use Allowance</u>	<u>CFSC Approval</u>	<u>Project Overrun</u>	<u>Reported CPBOC</u>	<u>Project Bid</u>	<u>Bonds Sold Term</u>	<u>Construction Date</u>	<u>Completion Date</u>	<u>Construction Type</u>	<u>Architect Financial Agent</u>	<u>Description/Status</u>
2000 Session - Authorized														
Bullitt	14,336,600	48,000	100%	1,146,900	08/10/01	03/24/06 15%		Yes	Sept 02 20 yrs	Sept 02	July 06	Const Mgr Codell	KACO	Construction of Judicial Center Construction underway
2005 Session - Authorized														
Adair	10,468,000	32,600	100%	937,000							Dec 07	CM Branscum	DLZ RSA	Construction of Judicial Center A/E Selection
Taylor	14,806,000	48,600	100%	1,325,000	06/02/06						Mar 08	CM Codell	CMW First Securities	Construction of Judicial Center A/E Selection
Laurel	23,709,000	86,100	100%	2,122,000							Mar 08	CM Codell	CMW RSA	Construction of Judicial Center A/E Selection
Shelby	18,441,000	58,000	100%	1,651,000							Mar 08	GC	Louis & Henry RSA	Construction of Judicial Center A/E Selection
Pulaski	22,421,000	77,800	100%	2,007,000							June 08	GC	Bennett Rosser RSA	Construction of Judicial Center A/E Selection
Green	9,819,000	31,400	100%	879,000							Dec 07	CM Codell	BCI RSA	Construction of Judicial Center A/E Selection
Robertson	2,229,000	7,400	100%	199,000	03/24/06						July 07	GC	Lyle RSA	Addition and Renovation of Courthouse A/E Selection
Pool Project Gallatin	2,229,000	7,500	100%	199,000	03/24/06						July 07	GC	Louis & Henry KACO	Site selection complete Addition and Renovation of Courthouse A/E Selection
Pool Project Pendleton	2,228,000	7,500	100%	199,000							July 07		CMW RSA	Site selection complete Addition and Renovation of Courthouse A/E Selection
2006 Session	8,010,100	23,122	100%	716,900							Mar 08			
Washington	11,381,000	34,500	100%	1,019,000	03/24/06						Dec 07	CM Codell	BCI RSA	Construction of Judicial Center A/E Selection - Site selection complete
Livingston	7,583,000	21,900	100%	679,000							Dec 07	GC	JRA Hilliard	Addition and Renovation of Courthouse A/E Selection
Grant	14,523,000	45,400	100%	1,300,000							Dec 07	CM Codell	JRA RSA	Construction of Judicial Center A/E Selection
Jackson	11,034,000	34,500	100%	987,000							Dec 07		JRA RSA	Construction of Judicial Center A/E Selection
Grayson	11,507,000	35,000	100%	1,030,000							Mar 08		JRA Hilliard	Construction of Judicial Center A/E Selection
Logan	14,861,000	45,400	100%	1,330,000							Mar 08		SCB RSA	Construction of Judicial Center A/E Selection
Hart	11,315,000	34,500	100%	1,013,000	06/02/06						Dec 07	CM Alliance	BCI RSA	Construction of Judicial Center A/E Selection
Trigg	10,224,000	32,000	100%	914,000	06/02/06						Dec 07	CM Codell	CMW Hilliard	Construction of Judicial Center A/E Selection - Site selection complete
Boyd	19,148,000	60,800	100%	1,714,000	06/02/06						Mar 08	CM Codell	Louis & Henry RSA	Construction of Judicial Center A/E Selection